

**Bihar State Building Construction Corporation Ltd., Patna**

**Summary of the Progress Report of the Schemes (Physical/Financial)**

**Dec-19**

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
1	Health Department	Construction of HSC, APHC, PHC-CHC and other works	376	681.79	563.12	–	Returned : 08 Completed : 366 Work in Progress : 01 In Drawing Approval Process : 01
2	Food & Consumer Protection Department	Construction of 211/340(339) Traditional and 131/13 Pre-fab Godowns	694	1045.86	777.08	Feb-20	Cancelled : 145 Completed : 541 Issues : 02 Work in Progress : 03 In Tender : 03
3	Urban Development & Housing Department	Office Interior/Renovation Works	1	1.69	1.69	–	Completed : 01
4	BELTRON	Office Interior Works	3	4.09	2.97	–	Completed : 02 Work in Progress : 01
5	Bihar Vikas Mission	Office Interior Works	1	3.04	2.64	–	Completed : 01
6	Building Construction Department	Beautification Work of a Park and Construction work of the Approach Road	2	3.32	2.84	–	Completed : 02
7	Finance Department	Office Interior Works	2	3.51	2.39	–	Completed : 02
8	Commercial Tax Department	Office Interior Works	3	4.21	3.27	–	Completed : 03
9	Information & Technology Department	Installation work of 2 World Class lifts at Biscomaun, Patna	2	2.68	1.28	–	Completed : 01 Work in Progress : 01
10	Labour Department	Construction of Dasrath Manjhi Institute, Patna and 218 Kaushal Vikas Kendra in South Bihar	219	98.09	90.04	–	Completed : 219
11	Information & Public Relation Department	Construction of 36 Press Club Buildings	36	27.76	23.15	–	Completed : 34 In DPR Stage : 01 NOC Pending/Issues : 01
12	Animal & Fisheries Department	Construction of 40 First Class Animal Hospitals	81	43.90	21.20	Jan-20	Completed : 37 NOC Pending/Issues : 02 Work in Progress : 02 In Revised AA Process : 40
13	Rural Development Department	Interiors work of the 2nd and 4th floor of Red Cross Building	1	1.12	1.03	–	Completed : 01
14	Industries Department	Construction of Office Buildings of District Industry Centers, Resham Bhawan at Bhagalpur, Cadd Building at Bhagalpur and other works	10	35.72	15.24	May-20	Completed : 08 Work in Progress : 01 In DPR Stage : 01
15	Science & Technology Department	Construction works of 100 Bed Hostels at BCE Bhagalpur & MIT Muzaffarpur	2	9.32	6.77	–	Completed : 02
16	SSUPSW (Social Welfare Department)	Construction 101 Buniyad Kendra and renovation works and furnishing etc	222	270.94	177.05	Jul-20	Completed : 108 Work in Progress : 05 Work Allotted : 02 NOC Pending/Issues : 04 In Revised Adm. Approval Process : 02 In DPR Stage : 02 Furniture Work : Work Allotted : 61 In Tender/DPR Stage : 40

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/ being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
17	Social Welfare Department	Construction of Remand Homes/Child Homes	23	114.37	43.76	Aug-20	Completed : 13 Work in Progress : 02 Work Allotted : 01 NOC Pending/Issues : 02 In Drawing revision : 05
18	Revenue & Land Reforms Department	Construction DCLR Courts	19	5.68	4.92	—	Completed : 16 Returned/Cancelled : 02 NOC Pending/Issues : 01
19	Directorate of Civil Aviation	Construction/Renovation works of Runways, Lounges & Boundary Walls	26	53.86	37.25	—	Completed : 18 Cancelled : 01 Issues : 06 In Revised Adm. Approval Process : 01
20	Law Department	Construction of ADRs, Residential Complex, Court Buildings, PO Quarters and other works	22	380.89	201.04	Jul-20	Completed : 13 Work in Progress : 06 In Tender/DPR Stage : 02 Issues : 01
21	Bihar State Seed Certification Agency	Construction of Regional Offices	3	3.36	2.51	—	Completed : 03
22	Bihar State Seed Corporation	Construction of Seed Processing Units and 1000 MT Godowns	15	64.11	48.65	Feb-20	Completed : 12 Work in Progress : 01 NOC Pending/Issues : 02
23	Agriculture Department	Construction of Dr. Kalam Agriculture College, Kishanganj, Joint Agriculture Buildings, Sonepur Training Center and Training Institute at Barlog, Pusa	17	769.24	690.71	Jan-20	Completed : 11 Work in Progress : 03 NOC Pending/Issues : 01 In Revised Adm. Approval Process : 02
24	Weight & Measurement Department, Agriculture, Bihar	Construction of Working/Secondary Standard Laboratories & Office Building and other works	29	18.06	10.40	Mar-20	Completed : 12 Work in Progress : 13 In Tender/DPR Stage : 04
25	SC-ST Welfare Department	Construction of Hostels/Residential Schools of different capacities	102	1850.66	234.87	Mar-20	Completed : 21 Work in Progress : 10 Work Allotted : 05 NOC Pending/Issues : 08 In Revised Adm. Approval Process : 14 In Tender/DPR Stage : 35 In Drawing Revision : 09
26	Minority Welfare Department	Construction of HSC, Hostels of different Capacities and other Works	233	305.09	62.69	Apr-20	Completed : 36 Work in Progress : 65 Work Allotted : 47 NOC Pending/Issues : 17 In Tender/DPR Stage : 27 In Revised Adm. Approval Process : 02 In Cancellation Process : 39
27	Department of Art, Culture & Youth	Construction related to Stadiums, Sports Complexes, Art Galleries, Museums, Institute, Beautification & Preservation work of Archaeological Sites etc.	139	431.91	93.57	Jul-20	Completed : 62 Work in Progress : 14 Work Allotted : 04 Cancelled : 07 NOC Pending/Issues : 15 In Revised Adm. Approval Process : 06 In Tender/DPR Stage : 31
28	Bihar State Disaster Management Authority	Construction of Central/Regional Station Buildings	11	4.42	0.70	Jul-20	Completed : 07 Work in Progress : 02 Work Allotted : 01 Issues : 01
29	Building Construction Department/Tourism Department	Construction of Kangan Ghat Bhawan at Shree Patna Sahib	1	10.57	1.86	Jan-21	Work in Progress : 01
30	Patna Smart City Limited	Office Interior Works	1	0.95	0.53	-	Completed : 01

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/ being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
31	BCECEB	Construction of 3 Storey Examination Hall/Office and other works	2	6.07	1.19	May-20	Completed : 01 Work in Progress : 01
32	National Informatics Centre (Bihar), Ministry of Electronics and IT, Govt. of India	Office Interior Works	1	0.32	0.03	–	Completed : 01
33	RERA	Office Interior Works	1	0.23	0.00	–	Completed : 01
34	Transport Department	Office Interior Works	1	3.90	0.00	Jan-20	Work in Progress : 01
35	Bewerage Corporation	Construction of Pre-fab Shops	150	63.72	0.00	–	Cancelled : 150
36	BC-EBC Welfare Department	Construction of 520 Bed Residential Schools	4	102.56	6.17	Jan-21	Work in Progress : 03 Issues : 01
37	Airport Authority of India, Patna	Boundary related work of Bihita Airport	2	8.88	0.09	Jun-20	Completed : 01 Work Allotted : 01
38	ESIC, Patna	Upgradation work of ESIC Hospitals	5	2.35	1.41	–	Completed : 04 In Tender : 01
39	Bihar State Agriculture Marketing Council (Disintegrated)	Upgradation/Renovation works of different Bazar Samitis	6	54.32	0.00	–	Work Allotted : 01 Cancelled : 05
40	DM Arwal	Upgradation work of Rajkiya Sarvodaya High School, Lari	1	0.44	0.00	–	Work Allotted : 01
41	Tharuhat Vikas Mission	152 Bed Hostel Building	1	6.61	0.00	–	Work Allotted : 01
			<b>2470</b>	<b>6499.61</b>	<b>3134.11</b>		