

4(A) Updated Physical Report of all the Schemes:

Sl. No.	Name of the Departments	Name of the Schemes	Estimated Cost /Adm. Approval (in Cr ₹)	Expected Date of the Completion	Updated progress of the work
1	Health Department	171 Construction of Health Sub-Centers.	20.00	Completed : 167 Cancelled : 4
		7 Construction of Additional Primary Health Centers.	5.00	Completed : 7
		Up gradation of 201 PHC to CHC.	656.87	Aug., 2016	Completed : 160 Land Not Available/NOC Pending : 10 Work In Progress : 31 Allotment Required
2	Food & Consumer Protection Department	Construction of 25 Traditional Godowns of 5000 MT and 186 Traditional Godowns of 500 MT totaling 211 with total storage capacity of 2.18 Lacs MT under Agriculture Road Map.	157.2455 (Excluding 71 Sites where Lands are unavailable)	Sep., 2016	Completed : 418 Cancelled : 118 Land Not Available/NOC Pending : 7 Work In Progress : 7 A demand for the allotment of Rs. 27.2542 Cr. has been made by Nigam's L.No.-3024, Dated-22.09.2015. Allotment Required
		Construction of 339 Traditional Godowns of 500 and 5000 MT with total storage capacity of 3.14 Lacs MT under Agriculture Road Map the loan of which is approved by NABARD.	251.3055 (Excluding 54 Sites where Lands are unavailable)		
		<u>First Phase :</u> Construction of 131 Pre-Engineered Based Godowns of the capacities 500MT, 1000MT, 5000MT, 10000MT etc.	506.15	Nov., 2016	Work in Progress : 68 Land Not Available/NOC Pending/Issues : 47 Cancelled : 16 Administrative Approval Awaited Technically approved estimate was sent vide Nigam's L.No.-2495, Dated-04.09.2014. Reminders sent vide L.No.-2668, Dated-29.09.2014, L.No.-2699, Dated-30.09.2014, L.No.-2735, Dated-11.10.2014 and L.No.-2353, Dated-03.08.2015.
		<u>Second Phase :</u> Construction of Support Structure i.e. Approach road, Boundary wall etc. for the Pre-Engineered based Godowns of the capacities 500MT, 1000MT, 5000MT, 10000MT etc.	617.49		

		Construction of 2 Additional Godowns of capacities 1000MT & 500MT and a Dumping ground at Dumraon Block.	1.925	Administrative Approval Awaited Technically approved estimate was sent vide Nigam's L.No.-344, Dated-31.01.2014. Reminders sent vide L.No.-1316, Dated-30.04.2015, L.No.-2353, Dated-03.08.2015.
		Construction of 13 Pre-Fabricated Godowns of 5000 MT Capacity each under WIF.	119.0228	Nov., 2016	Work in Progress : 4 Land Not Available/NOC Pending : 9
3	Art, Culture & Youth Department	Construction of 23 Stadiums under Chief Minister Khel Vikash Yojana.	12.1925	Completed : 17 Cancelled : 4 Land Not Available/NOC Pending : 2 Allotment Required
		Construction of 2 Kala Bhawans.	3.16	Completed : 1 In Quotation Process : 1
		Schemes related to the restoration of 2 Museums.	1.73	Completed : 2
		6 Other Schemes	7.4343	Completed : 4 Cancelled : 2 Allotment Required
		8 Schemes related to heritage conservation	6.8254	Completed : 7 Work in Progress : 1 (At 2 sites no further work is possible due to local problems) Allotment Required
		7 Schemes related to Archaeological sites beautification	20.1081	Work in Progress : 4 Issues : 3 (At 2 sites only partial work could be done due to encroachment) Approval of the Architectural Map and DPR is pending for the Structural & Chemical Conservation.
		7 Schemes related to Nalanda Heritage	16.1538	Completed : 2 Work in Progress : 3 Cancelled : 2 (At 1 site only partial work could be done due to encroachment)

	<p>Schemes related to Bhartiya Nritya Kala Mandir :</p> <p>1. Construction of an Open Air Theatre and a Multipurpose Building</p> <p>2. Modernization and restoration work of the existing building.</p>	67.85	<p>As per the direction of Rites Limited, Kolkata in the view of the proposed Metro Project the construction should be relocated.</p> <p>Direction has been asked from the Administrative Department vide L.No.-1439, Dated-14.06.2016</p>
	Restoration work of the Administrative Office.	1.396	<p>Administrative Approval Awaited</p> <p>Technically approved estimate was sent vide Nigam's L.No.-1388, Dated-06.05.2015.</p> <p>Reminders sent vide L.No.-1890, Dated-20.06.2015 and L.No.-2343, Dated-03.08.2015.</p>
	Construction of 10 additional Rooms at Patliputra Sports Complex, Kankarbag, Patna.	0.4192	<p>Completed</p> <p>Allotment Required</p>
	Construction of a Sports Ground and a Hall at State Health and Physical Education College, Rajendra Nagar, Patna. (1 st Stage)	0.3131	<p>Completed</p> <p>Allotment Required</p>
	Construction of Kabaddi, Basket Ball, Volley Ball, Boxing Ground etc. at Patliputra Sports Complex, Kankarbag, Patna.	0.7178	June, 2016	Work in progress
	Construction of Ultra-Modern Gymnasium (with equipment) in Old Secretariat premise, Patna.	9.9876	Construction will start after the shifting of the underground cable and high tension wire.
	Construction of Library, Canteen etc. at Patliputra Sports Complex, Kankarbag, Patna.	0.8170	<p>Administrative Approval Awaited</p> <p>Technically approved estimate was sent vide Nigam's L.No.-1726, Dated-04.06.2015.</p> <p>Reminder sent vide L.No.-2343, Dated-03.08.2015.</p>
	Construction of open gymnasium at different parks.	<p>Details of land has been asked vide Nigam's L.No.-1482, Dated-11.05.2015.</p> <p>Reminders sent vide L.No.-1876, Dated-19.06.2015 and L.No.-2343,</p>

					Dated-03.08.2015.
		Beautification work of the Guest house and other works at Morrison Bhawan, Patna.	0.5899	Administrative Approval Awaited Initially Technically approved estimate of Rs. 33.85 Lacs was sent vide Nigam's L.No.-1491, Dated-12.05.2015. As per the discussion revised Architectural Map has been sent vide L.No.-1111, Dated-14.05.2016 for approval.
		Construction of Rehearsal Shed at Premchand Rangsala., Patna.	0.2387	June, 2016	Work in progress
		Installation of 25 additional Chairs at Golghar Campus.	0.11299	Administrative Approval Awaited Technically approved estimate was sent vide Nigam's L.No.-1089, Dated-12.05.2016.
4	Agriculture Department	Construction of Dr. Kalam Agriculture College, Kishanganj.	683.39	Nov., 2016	Construction of 67 Buildings has to be done out of which 6 buildings have been handed over on 10-08-15 for starting the educational session (2015-16). Works for rest of the buildings are in finishing stage. Work is suffering due to insufficient fund. A demand for the allotment of Rs. 354.88 Cr. has been made by L.No.-2974, Dated-18.09.2015, L.No.-3558, Dated-26.11.2015 & L.No.-4016, Dated-31.12.2015. Allotment Required
		Construction of 6 Working Standard & 2 Secondary Standard Weight Measurement Labs.	6.14	Sep., 2016	Completed : 1 Work in Progress : 5 Land Not Available/NOC Pending : 2
		Construction of 11 District Level and 3 Block level combined Agriculture Building.	107.40	Administrative Approval Awaited Technically approved estimate was sent vide Nigam's L.No.-635, Dated-09.02.2015. Reminders sent vide L.No.-2342, Dated-03.08.2015, L.No.-3767, Dated-11.12.2015, L.No.-1278, Dated-25.05.2016 & L.No.-1301, Dated-28.05.2016.
5	Bihar State Seed Corporation	Basic structure work in the premises of Kudra (Kaimur, Patna) for seed	34.68	Completed : 1 Work in Progress : 1

	Ltd.	processing unit.			A demand for the allotment of Rs. 40.11 Cr. has been made vide L.No.-3168, Dated-16.10.2015 & L.No.-3698, Dated-05.12.2015.
Basic structure work in the premises of Sherghati (Gaya) for seed processing unit		16.97			Allotment Required
Construction of 13 Godowns of 1000 MT capacity each.		12.46		Completed : 11 Land Not Available/NOC Pending : 2 Allotment Required
Establishment of permanent training & exhibition center at Sonepur Mela Premises.		14.76		Revised Architectural map was sent vide Nigam's L.No.-1715, Dated-03.06.2015 for approval which is awaited. Reminder sent vide L.No.-2342, Dated-03.08.2015.
		Construction of Office, 2000MT Godown, Shed etc. at Bihta Baazar Samiti.	15.33	Revised Architectural map was sent vide Nigam's L.No.-3958, Dated-18.12.2014 for approval which is awaited. Reminders sent vide L.No.-1549, Dated-16.05.2015 & L.No.-2344, Dated-03.08.2015.
6	Seed Certification Agency	Construction work of 3 Regional Centers.	3.36	Aug., 2016	Completed : 1 Work in Progress : 2 Allotment Required
7	Law Department	Construction of 9 ADR Buildings	18.54	July, 2016	Completed : 7 Work in Progress : 1 In Tender Process : 1
		Construction of Court Room, Mediation Center and Record Room (Semi basement and G+7) at Patna Civil Court premise.	45.78	Jan., 2018	Work in Progress
		Restoration, Painting & Electrification work of Civil Surgeon Campus.			Completed
		Construction of Staff Colony at Adalatganj, Patna.	Soil test report has been given to the consultant for further process.
		Construction of Multistoried Residential Complex at Chajju Baag, Patna	Consultant is doing the Site Survey for preparing the concept plan.

		Construction of G+5, 15 Court Building and 180 Haajat at Betia Building (West Champaran)	Estimate is being prepared.
		Construction of G+5, 15 Court Building, G+2 Amenity Building and Haajat Building at Bagha (West Champaran)	Revised Estimate is being prepared.
		Construction of G+5, 10 Court Building at Saharsa	Revised Estimate is being prepared.
		Construction of G+5, 24 Court Building at Gopalganj	Revised Estimate is being prepared.
		Construction of Residential Quarter at Masaudhi, Patna	Estimate is being prepared. Land Detail is not available.
		Construction of Court Building and Residential Complex at Paliganj, Patna	Estimate is being prepared. Land Detail is not available.
8	Civil Aviation Directorate	Repairing work of 3 Runways, Construction of 2 New Runways and 3 lounges at different airports.	23.7639	Completed
		Apron joint and other works in Bihar Aviation Institute, Patna.	1.06	In Tender disposal process
		Construction of Boundary wall at Buxar, Katihar, Biharsarif and Betia Airports.	8.8025	In Tender disposal process
		Construction of 1BHK, 2BHK & 3BHK Staff Quarter & Boundary wall as well as Bairak for Security Guard and Staff Canteen at Nideshalaya's Eastern Vacant Land	48.81	Administrative Approval Awaited Technically approved estimate has been sent vide Nigam's L.No.-232, Dated-04.02.2016.
		Blackening of the vacant land between the Administrative Block and both the hangers and Automatic gates installation work of both the hangers.	DGM(Patna) is enquiring about the specifications.
		Construction of Helipads in the Police lines of each district.	Architectural Map has been sent for approval vide Nigam's L.No.-433, Dated-02.03.2016.

		Construction of Boundary wall at Manjhauaa Airport, Bhojpur.	2.4345	In Tender disposal process
		Construction of 4 Rooms and washroom for trainers and trainees at Bihar Aviation Institute, Patna.	Architectural Map has been sent for approval vide Nigam's L.No.-539, Dated-14.03.2016.
9	Land, Revenue & Reforms Department	Construction of 8 Office Cum Court Rooms for Deputy Collectors. (1 st Phase)	2.39	Completed : 6 Cancelled : 1 Land Not Available/NOC Pending : 1
		Construction of 11 Office Cum Court Rooms of Deputy Collectors. (2 nd Phase)	3.29	July, 2016	Completed : 9 Work in Progress : 1 Land Not Available/NOC Pending : 1
10	Social Welfare Department	Construction of 50 Bedded Remand Homes and construction of Superintendent residence, Staffs quarter, Guard shed & boundary wall at Samastipur & Aurangabad.	10.9589	Aurangabad : Work allotted. Land is small in size. Samastipur : Technically Approved Estimate of Rs. 496.00 Lacs has been sent for Administrative approval vide L.No.-1355, Dated-03.06.2016 which is awaited.
		Construction of 12 Remand homes and 1 Child care home.	77.986	July, 2016	Work In Progress : 6 Issues/Land Not Available/NOC Pending : 7
		Upgradation of 6 buildings of Remand homes, Child care homes, Minor protection homes and Special homes governed in Bihar.	3.01	Completed : 3 Administrative approval of Rs. 1.821 Cr. is still pending for Chapra, Munger and Purnea sent vide Nigam's L.No.-2015, Dated-07.07.2014. Reminders sent vide L.No.-1293, Dated-27.04.2015, L.No.-2350, Dated-03.08.2015 & L.No.-92, Dated-14.01.2016.
11	SC/ST Welfare Department	Construction of 4 Babu Jagjeevan Ram 100 Bedded Hostels.	15.16	Completed : 3 Land Not Available/NOC Pending : 1 Allotment Required
		Construction of 4 additional Babu Jagjeevan Ram 100 Bedded Hostels.	15.16	June,2016	Completed : 2 Work In Progress : 1 Issues : 1 Allotment Required
		Construction of 4 Residential High School buildings for SC along with the hostel of 560 Beds in each building.	70.20	Nov., 2016	Work In Progress : 4

		Construction of Eklavya Model Residential School at Jhajha (Jamui) for ST. (First Stage)	3.08	Work Allotted Allotment Required
		Construction of 2 Residential High School buildings at Chautarwa (W.Champaran) and Sidhaon (Betia).	19.95	Chautarwa : Administrative Approval Awaited Sidhaon : In Tender disposal Process. Allotment Required
		Construction of 200 Bedded Hostel at Sitamadhi (Rajkiya Boys Hostel Campus).	7.38	In Tender disposal Process.
		Construction of 200 Bedded Hostel at Mahendru (Rajkiya Boys Hostel Campus).	7.37	In Tender Process. Allotment Required
		Remaining works of the construction of SC Hostel at Aurangabad.	17.55	Architectural Map has been sent vide L.No.-1437, Dated-14-06-2016 for approval which is awaited. Allotment Required
12	Science & Technology Department	Construction of 2 Hostels at MIT Muzaffarpur and BCE Bhagalpur of 100 Beds each.	9.32	June, 2016	Completed : 1 Work In Progress : 1 Revised Architectural Map along with the Kitchen, Dining Hall and Common Room has been sent for approval. Technically Sanctioned Gross Estimates of Rs. 1.03 Cr and Rs. 0.95 Cr. have also been sent respectively for Muzaffarpur and Bhagalpur vide L.No.-3123, Dated-06.10.2015 for Administrative Approval which is awaited. Allotment Required
		Establishment of Data Centers at 3 rd & 4 th Floor of the Office Building of State Technology Education Council, Bihar and Remodeling work of the rooms.	Revised Architectural Drawing has been sent to the administrative department for approval vide Nigam's L.No.-2639, Dated-23.09.2014 which is awaited. Reminders sent vide L.No.-1006, Dated-23.03.2015, L.No.-1148, Dated-07.04.2015 & L.No.-2348 Dated-03.08.2015.
13	Industries Department	Construction of Testing Lab & CAD Bhawan at Bihar Silk & Cloth Institution, Nathnagar, Bhagalpur.	3.034	Land dispute

		Repairing and Fencing of the Office of the State Industry Centre, Bhagalpur and the Premises development work.	0.3096	Completed (No further work is possible due to demarcation unavailability)
		Construction of 25 Nos. Shops in the premises of Upendra Maharathi Art & Research Centre, Digha and renovation works of the floor of its Administrative Building.	2.43	Completed
		Construction of 6 Office Buildings of District Industry Centre at Kishanganj, Sheohar, Betia (W.Champaran), Arwal, Katihar & Shekhpura.	15.42	June,2016	Work In Progress : 4 Land Not Available/NOC Pending : 1 Issues : 1
		Construction of 20 Sulabh Centres (Handicraft & Silk Institution) under the Chief Minister's consolidated handicraft development Project.	20.00	Revised Architectural map was sent vide Nigam's L.No.-3000, Dated-13.11.2014 for approval which is awaited. Reminders sent vide L.No.-1312, Dated-30.04.2015 & L.No.-2351, Dated-03.08.2015.
		Construction of Cocoon Banks.	Technically sanctioned estimate of Rs. 133.59 Cr. was sent vide Nigam's L.No.-16, Dated-03.01.2015. It was informed vide L.No.-626, Dated-07.04.2016 that the construction would be done by IDA.
		Construction of the building for Mahila Charkha Samiti at KadamKuan, Patna.	16.54	Administrative Approval Awaited Technically sanctioned gross estimate was sent vide Nigam's L.No.-2639, Dated-22.08.2015.
		Installation of 25 Wooden Counters, 50 Steel Chairs, 4 Steel Sofa etc. at Upendra Maharathi Art & Research Centre, Digha	Technically Approved Estimate has to be sent for Adm. Approval.
14	Minority Welfare Department	Construction of 1 Marriage Hall and 1 Shopping Complex.	1.0923	June, 2016	Work In Progress : 2

	(Sunni Waqf Board)			
	Construction of 7 Nos. 50 Bedded Boys Hostel in Kishanganj under MSDP.	16.81	June, 2016	Completed : 6 Work In Progress : 1
	Construction of 4 additional 50 Bedded Boys and girls Hostel under MSDP at Siwan and Samastipur.	7.88	Oct., 2016	Work In Progress : 3 In Re tendering Process : 1
	Construction of 2 hostels each of 200 beds for boys & girls at Maulana Majharul Haq Arbi & Farsi University, Patna.	8.22	Revise estimate has to be sent for Administrative Approval.
	Construction of 22 hostels of 50 Bedded and 100 Bedded (Previously given to BCD)	39.0067	Darbhanga : Land not available at 2 places and issues are there in 2 places. Sitamarhi : Work allotted for 8 places, 1 in retender and 2 in tender disposal process. W.Champaran : In Tender disposal process. Katihar : Construction will be done by BCD for 6 places. Allotment Required
	Construction of Anjuman Islamia, Patna Multipurpose Building	35.18	Administrative Approval Awaited Technically sanctioned estimate has been sent vide Nigam's L.No.-889, Dated-22.04.2016.
	Construction of 2 hostels each of 50 beds for boys & girls at Suri High School (Madhubani) and Aazad High School (Banka)	3.94	Madhubani : In Retender Process Banka : In Estimation Process
	Construction of 2 hostels each of 100 beds for boys & girls at Tilkamanjhi University (Bhagalpur) and Nathnagar (Bhagalpur)	5.46	In Estimation Process
	Construction work of Multipurpose Building (Baba Makhdum Sah Anjaan Peer Major Sarif) at Major Gali, Shekhpura,	10.18	Administrative Approval Awaited Technically sanctioned estimate has been sent vide Nigam's L.No.-

		Patna (Sunni Waqf Board)			578, Dated-16.03.2016.
		Construction work commercial Building at Nawab Bahadur Road, Patna City, Patna (Shiya Waqf Board)	1.26	Revised estimate has to be sent for Adm. Approval.
15	Registration Co-operative Society	Beautification work of the court room of the Registrar, Co-operative Society, Bihar, Patna at 3 rd Floor of VikasBhawan.	1.70	Completed
16	Bihar State Building Construction Corporation Ltd.	Construction of the Headquarter building.	45.46	July, 2016	Work in Progress
17	Rural Development Department	Beautification work of 2 nd & 4 th floor of Bihar Rural Development Society's Red Cross Bhawan.	1.12	Mar., 2016	Completed Allotment Required
18	Animal & Fisheries Dptt.	Construction of 40 First Class Animal Hospitals.	21.92	Dec., 2016	Completed : 22 Work In Progress : 13 Land Not Available/NOC Pending/ Issues : 5
19	Information & Public Relations Dptt.	Construction of 36 Press Clubs at District Headquarters.	27.76	Oct.,2016	Completed : 5 Work In Progress : 25 Land Not Available/NOC Pending/ Issues : 5 Cancelled : 1
20	Labour Department	Construction work of Dasrath Manjhi Institute of Labour & Employment Studies, Patna	35.79	Oct.,2016	Work in Progress
		Construction work of 218 Skill Development centers in South Bihar	46.0634	Aug.,2016	Work in Progress : 100 In Retender Process : 118
21	Information & Technology Dptt.	Installation of 2 World Class Lifts in Biscomaun Towers.	2.68	Allotment Received. Work will start very soon.
22	A.N.Sinha Institute, Patna	Construction of the Guest house and Quarters for the faculty & Staffs at A.N.Sinha Institute, Patna	24.29	Feb., 2017	Work was in Progress which was stopped by the Administrative Department.
23	Finance Dptt.	Beautification work of the office at Old Secretariat.	1.3596	Completed

24	BPSC	Construction of new building in the premises of BPSC Patna	52.95	Approval of the Revised Architectural Map has been received vide L.No.-1136, Dated-23.07.2015. Estimate of Rs. 52.95 Cr. has been sent for Administrative Approval vide Nigam's L.No.-2591, Dated-18.08.2015 which is awaited.
25	Rural Works Dptt.	Construction of a Multipurpose building in the premises of Rural Works Dptt. Office at Harding Road, Patna.	44.49	Technically approved gross estimate of Rs. 44.4854 has been sent to the department for Administrative approval vide L.No.-2046, Dated-04.07.2015 which is awaited.
26	State Society for Ultra Poor and Social Welfare	Lift installation work in SSUPSW Office	0.3911	Administrative Approval Awaited Technically sanctioned estimate was sent vide Nigam's L.No.-674, Dated-13.02.2015. Reminders sent vide L.No.-1296, Dated-27.04.2015 & L.No.-2350 Dated- 03-08-2015.
		Construction of 101 Buniyaad Centers funded by the World Bank.	220.68	Tenders have been invited.
		Repair work of 13 Buniyaad Centers (World Bank).	1.8876	Work in Progress : 11 Tender Process : 1 Issues : 1
		Repair work of 7 Buniyaad Centers (World Bank).	1.2098	Tender Process : 7
		Repair work of 3 Buniyaad Centers (World Bank).	0.2146	Tender Process : 1 Issues : 2
27	Disaster Management Dptt.	Beautification work of the conference Hall at 2 nd Floor, Pant Bhawan.	0.51	Administrative Approval Awaited Technically approved estimate of Rs. 51.104 Lacs has been sent to the department for Administrative approval vide L.No.-3996, Dated-30.12.2015 which is awaited.
		Construction of 11 Station Buildings	4.46	Administrative Approval Awaited Technically approved estimate of Rs. 446.065 Lacs has been sent to the department for Administrative approval vide L.No.-939, Dated-27.04.2016 which is awaited.

28	Bihar Electricity Regulatory Commission	Construction of Court Room & Meeting Hall at BERC Office, Patna	0.2180	Administrative Approval Awaited Technically approved estimate of Rs. 21.80 Lacs has been sent to the department for Administrative approval vide L.No.-1088, Dated-12.05.2016 which is awaited.
29	Panchayati Raj Dptt.	Construction of 1 Panchayat Sansaadhan Kendra at State level and 20 Panchayat Sansaadhan Kendra at District level.	291.48	Architectural Map has been sent for approval vide L.No.-3736, Dated- 09.12.2015. Revised estimates of Rs. 11.08 Cr. and Rs. 14.02 Cr. has been sent respectively for SPRC & DPRC for approval vide L.No.-3791, Dated-15.12.2015.
30	Commercial Tax Department	Construction of residence buildings for the Officers and Commercial Tax Building at East Gardener Road, Patna.	Approval of the Architectural Map has been received vide L.No.-2481, Dated-08.06.2015 which has been sent to the Senior Architect, BCD for approval vide L.No.-1785, Dated-11.06.2015 which is awaited.
		Beautification work of the administrative office at New Secretariat.	2.2822	Work in Progress
		Construction of a Meeting Hall at 3 rd Floor, Maurya Lok, Patna	Architectural Map is being prepared.
		Beautification work of the Ground Floor of the office Building at Anta Ghaat, Patna	Architectural Map is being prepared.
31	Bihar State Beverage Corporation Ltd.	Construction of approx. 150 Pre-Fab Liquor Shops	63.72	Tenders were invited for 134 Liquor shops (500 Sq.ft.). In the view of the Ban in Bihar the instruction was asked vide L.No.-852, Dated-13.04.2016 regarding continuation of the work which is awaited.
32	Bihar Vikash Mission	Interior and beautification works of the Offices of Bihar Vikash Mission	3.0357	July, 2016	Work in Progress
33	N.S.S. Directorate	Construction of Chambers & Cubicles in the Office situated at 7 th Floor, C.G.O. Complex, Digha.	0.20105	Administrative Approval Awaited Technically approved estimate of Rs. 20.105 Lacs has been sent to the department for Administrative approval vide L.No.-1110, Dated-14.05.2016 which is awaited.

34	Building Construction Department	Construction & Beautification work of Gandhi Nagar, Park-2, Kankarbaag, Patna	1.9329	Completed
		Total Amount :	4876.1095		