

**Bihar State Building Construction Corporation Ltd., Patna**

**Summary of the Progress Report of the Schemes (Physical/Financial)**

**Nov-18**

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
1	Health Department	Construction of HSC, APHC, PHC-CHC and other works	376	681.32	557.67	Jan-19	Returned : 08 Completed : 362 Work in Progress : 05 In DPR Stage : 01
2	Food & Consumer Protection Department	Construction of 211/340(339) Traditional and 131/13 Pre-fab Godowns	694	1022.50	756.42	Feb-19	Cancelled : 145 Completed : 532 Issues : 02 Work in Progress : 12 In Tender/DPR Stage : 03
3	Urban Development & Housing Department	Office Interior/Renovation Works	1	1.69	1.69	—	Completed : 01
4	BELTRON	Office Interior Works	2	3.84	1.99	—	Completed : 01 Work in Progress/Work about to Start : 01
5	Bihar Vikas Mission	Office Interior Works	1	3.04	2.58	—	Completed : 01
6	Building Construction Department	Beautification Work of a Park and Construction work of the Approach Road	2	3.32	2.79	—	Completed : 02
7	Finance Department	Office Interior Works	2	3.51	1.08	Jan-19	Completed : 01 Work in Progress : 01
8	Commercial Tax Department	Office Interior Works	3	4.21	1.93	—	Completed : 03
9	Information & Technology Department	Installation work of 2 World Class lifts at Biscomaun, Patna	2	2.68	1.28	—	Completed : 01 Work in Progress : 01
10	Labour Department	Construction of Dasrath Manjhi Institute, Patna and 218 Kaushal Vikas Kendra in South Bihar	219	98.09	82.40	Jan-19	Completed : 218 Work in Progress : 01
11	Information & Public Relation Department	Construction of 36 Press Club Buildings	36	27.76	22.68	—	Completed : 34 NOC Pending/Issues : 02
12	Animal & Fisheries Department	Construction of 40 First Class Animal Hospitals	41	21.98	20.28	Feb-19	Completed : 37 NOC Pending/Issues : 02 Work in Progress : 01 In Tender Process : 01
13	Rural Development Department	Interiors work of the 2nd and 4th floor of Red Cross Building	1	1.12	1.10	—	Completed : 01
14	Industries Department	Construction of Office Buildings of District Industry Centers, Resham Bhawan at Bhagalpur, Cadd Building at Bhagalpur and other works	10	35.72	11.04	—	Completed : 08 In Tender Process : 02
15	Science & Technology Department	Construction works of 100 Bed Hostels at BCE Bhagalpur & MIT Muzaffarpur	2	9.32	5.95	Feb-19	Completed : 01 Work in Progress : 01
16	SSUPSW (Social Welfare Department)	Construction 101 Buniyad Kendra and renovation works	121	223.79	132.15	Mar-19	Completed : 72 Work in Progress : 37 NOC Pending/Issues : 04 In Tender/DPR Stage : 06 In Revised Adm. Approval Process : 02
17	Social Welfare Department	Construction of Remand Homes/Child Homes	18	89.88	34.62	Feb-19	Completed : 11 Work in Progress/Work about to Start : 04 NOC Pending/Issues : 01 In Tender/DPR Stage : 02

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/ being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
18	Revenue & Land Reforms Department	Construction DCLR Courts	19	5.68	4.90	–	Completed : 16 Returned/Cancelled : 02 NOC Pending/Issues : 01
19	Directorate of Civil Aviation	Construction/Renovation works of Runways, Lounges & Boundary Walls	26	53.86	34.38	Jan-19	Completed : 17 Cancelled : 01 Issues : 02 In Revised Adm. Approval Process : 01 Work in Process : 02 In DPR Stage : 03
20	Law Department	Construction of ADRs, Residential Complexs, Court Buildings, PO Quarters and other works	20	374.03	102.15	May-20	Completed : 10 Work in Progress : 05 In Tender/DPR Stage : 05
21	Bihar State Seed Certification Agency	Construction of Regional Offices	3	3.36	2.51	–	Completed : 03
22	Bihar State Seed Corporation	Construction of Seed Processing Units and 1000 MT Godowns	15	64.11	48.65	–	Completed : 12 In Tender/DPR Stage : 01 NOC Pending/Issues : 02
23	Agriculture Department	Construction of Dr. Kalam Agriculture College, Kishanganj, Joint Agriculture Buildings and Training Institute at Barlog, Pusa	16	754.76	668.63	Jan-19	NOC Pending/Issues : 01 Completed : 05 Work in Progress : 09 In Tender/DPR Stage : 01
24	Weight & Measurement Department, Agriculture, Bihar	Construction of Working/Secondary Standard Laboratories & Office Building and other works	29	18.06	5.12	Apr-19	Completed : 07 Work in Progress : 01 In Tender/DPR Stage : 21
25	SC-ST Welfare Department	Construction of Hostels/Residential Schools of different capacities	77	1439.97	182.12	Jul-19	NOC Pending/Issues : 08 In Revised Adm. Approval Process : 11 Completed : 16 Work in Progress : 08 In Tender/DPR Stage : 34
26	Minority Welfare Department	Construction of HSC, Hostels of different Capacities and other Works	351	265.50	39.16	Feb-19	Returned : 01 NOC Pending/Issues : 143 Completed : 20 Work in Progress/Work about to Start : 13 In Tender/DPR Stage : 165 In Revised Adm. Approval Process : 09
27	Department of Art, Culture & Youth	Construction related to Stadiums, Sports Complexes, Art Galleries, Museums, Institute, Beautification & Preservation work of Archaeological Sites etc.	109	344.81	51.52	Feb-19	Cancelled : 07 NOC Pending/Issues : 15 In Revised Adm. Approval Process : 01 Completed : 57 Work in Progress : 05 In Tender/DPR Stage : 24
28	Bihar State Disaster Management Authority	Construction of Central/Regional Station Buildings	11	4.42	0.17	Feb-19	Almost Completed : 02 Work in Progress : 04 In DPR Stage : 04 NOC Pending/Issues : 01
29	Building Construction Department/Tourism Department	Construction of Kangan Ghat Bhawan at Shree Patna Sahib	1	10.57	0.00	–	NOC Pending : 01
30	Patna Smart City Limited	Office Interior Works	1	0.95	0.53	-	Completed : 01
31	BCECEB	Construction of 3 Storey Examination Hall/Office and other works	2	6.07	0.04	Jan-19	Work in Progress : 01 NOC Pending/Issues : 01

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/ being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
32	National Informatics Centre (Bihar), Ministry of Electronics and IT, Govt. of India	Office Interior Works	1	0.32	0.03	—	Completed : 01
33	RERA	Office Interior Works	1	0.23	0.00	—	Completed : 01
34	Transport Department	Office Interior Works	1	3.90	0.00	—	In Tender Stage : 01
35	Bewerage Corporation	Construction of Pre-fab Shops	150	63.72	0.00	—	Cancelled : 150
36	BC-EBC Welfare Department	Construction of 520 Bed Residential Schools	4	102.56	0.00	—	In DPR Stage : 03 In Revised Adm. Approval Process : 01
37	Airport Authority of India, Patna	Boundary related work of Bihata Airport	1	0.14	0.00	—	NOC Pending/Issues : 01
38	ESIC, Patna	Upgradation work of ESIC Hospitals	4	2.11	0.00	Feb-19	Work in Progress : 03 In Tender/DPR Stage : 01
39	Bihar State Agriculture Marketing Council (Disintegrated)	Upgradation/Renovation works of different Bazar Samitis	6	54.32	0.00	—	Schemes returned to the department : 06
			<b>2379</b>	<b>5807.22</b>	<b>2777.56</b>		