

**बिहार राज्य भवन निर्माण निगम, लि० पटना**  
 (बिहार सरकारका उपक्रम)

दर आमंत्रण हेतु कोटेशन आमंत्रण सूचना सं०-47/2018-19

भवन निर्माण विभाग के निबंधित संवेदकों/ख्याति प्राप्त फर्मों/कंपनियों से दिनांक: 30.08.2018 के अपराह्न 3:00 बजे तक निर्देशानुसार निम्नलिखित कार्यों के लिए मुहरबंद कोटेशन उप महाप्रबंधक, पी०आई०यू०, पटना/महाप्रबंधक (दक्षिण)/मुख्य महाप्रबंधक, बिहार राज्य भवन निर्माण निगम लि०, पटना के कार्यालय में प्राप्त किया जाएगा और उसी दिन 3:30 बजे अपराह्न में कोटेशनदाताओं या उनके द्वारा अधिकृत प्रतिनिधियों के समक्ष खोला जायेगा।

कार्य का विवरण:-

क्रम सं०	योजना का नाम	कार्य की विवरणी	ईकाई	उद्धृत दर
1	2	3	4	5
<b>Civil work</b>				
1	वेयर हाउस कुदरा, कैमूर का अवशेष निर्माण कार्य।	Surface dressing and dewatering by vaccum system from RCC work by pump work complete as per direction of Engineer -in-charge.	Cum	
2		Detailing, Engineering, Manufacturing, Painting, Supply, transportation & Erection of steel structure system for PEB structure. All fabrication work shall be done off-shore (not on site) bolt in connection type and only site assembly shall be done with the help of high strength bolts (HSFG) . All testing and inspection facility shall be in-house to ensure 100% checking and inspection prior to shipment from the fabrication shop. All structure steel shall be min 350 Mpa yield strength of E350 grade or equivalent grade but not less than 350 Mpa as per approval of Engineer in-charge. All anchor bolts shall be high strength HSFG bolts for assembly and electro-galvanized of min. 8.8 grade. Entire steel structure shall be surface finished shot blasted as per SA 2 1/2 followed by applying 2 coat of epoxy base primer each coat of min. 35 micron and 2 coat of final finish epoxy paint shall be applied each of min. 35 micron thickness on entire structure prior to shipment. Final painting can be done at site during installation. All design & drawings shall be per-approved by Engineer in-charge	Kg	
3		Supply of Cold formed Z purlin, sag rods, clips, fastners using 345 Mpa grade Hi-tensile steel	Kg	
4		Supply of Cold formed runners, clips, fastners using 345 Mpa grade Hi-tensile steel.	Kg	
5		Supply & fixing of High tensile Bolt of 10.8 grade as per IS:4000	Kg	
6		Supply and fixing of Multi Coloured galvalume roof sheet with screws on laid area basis.	Sqm	
7		Providing & Fixing GE plastic 600mm dia Turbo Vents of approved make and laying in position as per drawing or as directed by Engineer-in-charge	Each	
8		Supply and fixing of Flashing /Ridge/ and gable flashing colour coated up to : Supply and fixing of Flashing /Ridge/ and gable flashing colour coated up to :	Mtr.	

	300mm - 500 mm girth.		
9	Supply and fixing of Colour coated gutters 500 mm girth with gutter supports, sealants	Mtr.	
10	Providing & Fixing GE plastic sheet 1500mm wide & 2mm thick of approved make and laying in position as per drawing or as directed by Engineer-in-charge	Sqm	
11	Providing & Fixing 150mm dia in ms rain water pipe of approved make in position as per drawing or as directed by Engineer-in-charge	Sqm	
12	Supply, Installation, testing & Commissioning of suitable capacity and type of submersible pump set capable to discharge 20,000 ltrs. of clean filtered water from a 250 mm x 150 mm deep tubewell at a total head of 30 meter, complete with control panel, 24 metres of suitable size G.I. column pipe, bend, gate valve nipple supporting clamp, 30 metres of neoprene cable etc. complete as required.	Set	
13	Providing necessary tools, equipments and labour and drilling by reverse circulation or rotatory method in any kinds of soils etc. all complete job as per B/S and direction of E/I	Mtr.	
	From 0m to 24 mtr - 300mm dia		
	From 25m to 110 mtr - 250mm dia		
14	Supplying all materials and PVC pips of 1st quality of approved make including all labour, tools etc, all complete job.	Mtr.	
	125mm dia PVC pipe		
	50 mm dua PVC pipe		
	50 mm dua PVC pipe (sft cutting)		
15	Providing all materials, tools and labour and fittings the following items etc. all complete job	Each	
	125mm well cap		
	Shoe plug		
	125mm/50mm PVC R.S.		
	M.S. Centre guide		
	M.S. clamp 125 mm dia		
16	Supplying "Pea" gravel of size 4 mm to 5 mm approx, as suitable for strata including washin, packing the same around the tube well with clothes washed gravel (including cost of transportation) etc. all complete job.	Cum	
17	Providing all materials, tools and labour and developing T/W with emporossor unit PSI capacity for 25 hours device air compressor or over pumping with suitable vertical furtive pumplung set to give sand free discharge to the satisfaction complete job.	Each	
18	Transportation of Rig machine all complete job as per direction of E/I	Each (one Time)	
19	Water arrangement additional for drilling purpose all complete job as per direction of E/I	Each (one Time)	
20	Supplying all materials and labour for laying GI pipes of approved makes etc. all complete job	Mtr.	
	<b>EXOPOSED ON WALLS</b>		
	40 mm dia nominal base		

21	40 mm dia nominal base Providing and fixing gun metal non return valve of approved quality etc. all complete job.	Each	
22	40 mm dia nominal base S/F/F 2 H.P. Crompton or any other approved make Motor and ISI make automatic starter mounted on a common wooden board etc. all complete job.	Each	
23	Supplying all labour and tools for doing electrical wiring by Supplying all labour and tools for doing electrical wiring by 2x3x/20 PVC, copper wire PVC pipes with suitable fittings etc. all complete job.	Mtr.	

- यह कोटेशन दर निर्धारण के लिए आमंत्रित किया गया है।
- विशेष जानकारी हेतु अधोहस्ताक्षरी के कार्यालय में कार्यावधि में सम्पर्क करें।

**विशेष शर्तें:-**

1. कोटेशनदाताओं को अपना दर अंक एवं अक्षरों में उद्धृत करना है।
2. दर सभी प्रकार के करों को लेकर अंकित किया जायेगा।
3. दर कार्यस्थल पर समानों की दुलाई को लेकर किया जाएगा, उन्हें किसी प्रकार का अतिरिक्त दुलाई दर देय नहीं होगा।
4. कोटेशन के साथ अद्यतन आयकर एवं GST प्रमाण-पत्र देना होगा।
5. विशेष सूचना के लिए सूचनापट्टा या वेबसाइट [www.brdbihar.gov.in](http://www.brdbihar.gov.in) एवं [www.bsbcl.bih.nic.in](http://www.bsbcl.bih.nic.in) देखें या अधोहस्ताक्षरी से सम्पर्क करें।

ह0/-  
मुख्य महाप्रबंधक,  
बिहार राज्य भवन निर्माण निगम लि0, पटना।

ज्ञापांक:-

दिनांक:

प्रतिलिपि:- निदेशक, सूचना एवं जन-सम्पर्क विभाग, बिहार, पटना को e-advertisement के माध्यम से दैनिक समाचार पत्रों में प्रकाशनार्थ समर्पित

ह0/-  
मुख्य महाप्रबंधक,  
बिहार राज्य भवन निर्माण निगम लि0, पटना।

ज्ञापांक:-

2396

दिनांक: 08.8.18

प्रतिलिपि:- आई0टी0 मैनेजर, बिहार राज्य भवन निर्माण निगम लि0, पटना को सूचनार्थ एवं निगम के वेबसाइट पर अपलोड करने हेतु प्रेषित।

मुख्य महाप्रबंधक,  
बिहार राज्य भवन निर्माण निगम लि0, पटना।  
bk